



East River Esplanade Ongoing & Upcoming Work

LOCATION (appx X-street)	SCOPE	LENGTH (ft)	PROJECT	COST (\$M)	DESIGN	CONSTR. (projected)	NOTES
124th-125th	topside only (new structure completed)	350	ERE 1	\$0.4	complete	2016-'17	Railing being fabricated now [PB 105]
117 <sup>th</sup> St	Pile removal, bulkhead rehab	126	ERE 1	\$0.8	12/16 – 6/17	2017	Collapsed in Oct 2016, moved to Phase 1 for Stabilization & Reconstruction
115th	rehab low platform	174	ERE 2	\$4.8	3/16 - 12/17	2019-'20	scope tbd, possible replacement [OMB 11 PB 97]
114th	new high platform	119	ERE 1	\$6.5	finalizing	2017	complete replacement [OMB 11 PB 96]
107th	pier rehab	n/a	107th St Pier	\$0.5	finalizing	2018	Removal of pavilion, safeup. Full redesign needed but not funded.
91st MTS (DDC/DSNY)	construct DSNY facility	n/a	DDC	\$180	complete	2018-'20	DDC/DSNY
90th-92nd	rehab low platform	689	ERE 2	\$7.4	3/16 - 12/17	2019-'20	Must wait for DDC to finish DSNY transfer station [OMB 3 PB 77-79]
90th St Ferry	new ferry station at existing pier	n/a	EDC Ferries		finalizing	2018	
88th-90th (Carl Schurz)	rehab gravity wall	640	ERE 1	\$6.2	finalizing	2017	stabilization of seawall and retaining wall [OMB 2]
81st St Pedestrian Bridge (DDC)	new bridge and landscape	n/a	DDC	\$15	complete	2017	including ramp to esplanade and landscape work
76th - 81st	rehab gravity wall	1362	ERE 2	\$4.6	complete	2019-'20	Moved to Ph2 due to collapse at E117th St [OMB 1 PB 73-75]
70th - 73rd (Hospital for Special Surgery)	topside only	~800	HSS	[UNK]	complete	2017?	possible work by 3rd party, per agreement w NYC [OMB 1 PB ~71]
68th - 70th	topside only	858	TOPSIDE	\$1.4	[TBD]	[TBD]	[OMB 1 PB ~71]
63rd - 68th (Rockefeller University)	rehab gravity wall & topside	1167	Rock U	[\$2.5]	complete	2018	work by 3rd party, per agreement w NYC [OMB 1 PB ~71]
62nd - 63rd	rehab low platform	297	ERE 2	\$12.1	3/16 - 12/17	2019-'20	[OMB 1 PB 69.2, 70]
61st - 62nd (AHGreen Phase 2B)	new high platform	~269	EDC - AHG	\$25	2017	[TBD]	design underway, managed by NYCEDC [OMB 1 PB 69.1]
60th - 61st (AHGreen Phase 2A)	LLRP	~400	EDC - AHG	\$4	Complete	Complete 2017	[OMB 1 PB 69.1]