

# York Substation Project

## Weekly Update

**Monday Dec. 8th - Sunday Dec. 14th**

### **First Avenue Construction: Monday - Friday 7am - 3pm**

- 78th - 79th - Test pitting and saw cutting, followed by manhole excavation and installation, roadway excavation, duct installation, and restoration
- 79th - 83rd - Test pitting and saw cutting, followed by roadway excavation and duct installation
- 83rd - 84th - Manhole excavation
- 84th - 86th; 89th - Roadway excavation, duct installation, and restoration
- 86th - 87th - Duct installation and restoration
- 87th - 88th; 89th - 90th - Restoration
- 92nd - 93rd - Material storage
- 96th - 99th - Test pitting and saw cutting, followed by excavation and duct installation

### **First Avenue Construction: Saturday - Sunday 8am - 4pm**

#### **Manhole Installations 7am - 12pm**

- 78th - 79th - Test pitting and saw cutting, followed by manhole excavation and installation, duct installation, and restoration
- 83rd - 84th; 95th and 96th - Manhole installation
- 91st - 92nd; 95th - Roadway excavation, duct installation, and restoration
- 92nd - 93rd - Material storage
- 96th - 99th - Test pitting and saw cutting, followed by excavation and duct installation