

York Substation Project

Weekly Update

Monday Dec. 1st - Sunday Dec. 7th

Monday - Friday 10am - 3pm

- First Ave. between 95th and 96th - Manhole excavation and installation, roadway excavation, duct installation, restoration, and material storage

Monday - Friday 7am - 3pm

- First Ave. between 78th and 79th - Test pitting and saw cutting, followed by manhole excavation and installation, roadway excavation, duct installation, and restoration
- First Ave. between 83rd and 84th - Test pitting and saw cutting, followed by manhole excavation and installation, roadway excavation, duct installation, restoration, and material storage
- First Ave. between 84th and 87th - Test pitting and saw cutting, followed by roadway excavation, duct installation, and restoration
- First Ave. between 87th and 89th - Roadway excavation, duct installation, and restoration
- First Ave. between 89th and 90th - Manhole and roadway excavation, duct installation and restoration
- First Ave. between 91st and 92nd - Roadway excavation and duct installation
- First Ave. between 92nd and 93rd - Material storage

Saturday - Sunday 8am - 4pm; Manhole Installations 7am - 12pm

- First Ave. between 78th and 79th; 83rd and 84th - Test pitting and saw cutting, followed by manhole excavation and installation, duct installation, and restoration
- First Ave. between 84th and 87th - Test pitting and saw cutting, followed by excavation, duct installation, and restoration
- First Ave. between 87th and 89th - Roadway excavation, duct installation, and restoration
- First Ave. between 89th and 90th - Manhole and roadway excavation, duct installation, and restoration
- First Ave. between 91st and 92nd - Roadway excavation and duct installation
- First Ave. between 92nd and 93rd - Material storage
- First Ave. between 95th and 96th - Manhole excavation and installation, roadway excavation, duct installation, and material storage

