

Reconstruction of Trunk Water Mains Along East 59th Street Project Update – February 3, 2012 Contract # MED-600/Bulletin #74

Weekly Construction Bulletin

MONDAY, FEBRUARY 6 - SUNDAY, FEBRUARY 12, 2012

The following is the anticipated construction work schedule for the upcoming week as of Friday, February 3, 2012.

MONDAY, FEBRUARY 6 - FRIDAY, FEBRUARY 10

DAY: Work Shift Is From 7:00 am to 3:30 pm

NIGHT: Work Shift Is From 10:00 pm to 5:00 am (2nd Ave.) No work will occur Friday night.

Operation #1 48" Trunk Water Main Work – Excavation, Sheeting and Installation

Location: Northwest Corner of 1st Ave. and E. 59th St.

Operation #2 36" Trunk Water Main Work - Chamber Work- Backfilling and Paving

Location: Southwest Corner of 2nd Ave. and E. 59th St.

Operation #3 36" Trunk Water Main Work - Chamber Work - Backfilling and Paving

Location: 3rd Ave.

From: E. 59th St. to E. 60th St.

Operation #4 48" Trunk Water Main Work – Welding and Backfilling (NIGHT WORK ONLY)

Location: 2nd Ave.

From: E. 58th St. to E. 60th St.

SATURDAY, FEBRUARY 11 - SUNDAY, FEBRUARY 12

DAY: Work Shift Is From 7:00 am to 3:30 pm

NIGHT: Work Shift Is From 10:00 pm to 5:00 am (2nd Ave.) No work will occur Saturday night.

Operation #1 48" Trunk Water Main Work – Excavation, Sheeting and Installation

Location: Northwest Corner of 1st Ave. and E. 59th St.

Operation #2 36" Trunk Water Main Work - Chamber Work - Backfilling and Paving

Location: Southwest Corner of 2nd Ave. and E. 59th St.

Operation #3 Con Edison Electric Layout Work

Location: E. 59th St.

From: 2nd Ave. to 3rd Ave.

Operation #4 36" Trunk Water Main Work – Excavation, Sheeting and Installation

Location: E. 59th St.

From: 2nd Ave. to 3rd Ave.

Operation #5 48" Trunk Water Main Work – Welding and Backfilling (NIGHT WORK ONLY)

Location: 2nd Ave.

From: E. 58th St. to E. 60th St.