

## Reconstruction of Trunk Water Mains Along East 59<sup>th</sup> Street Project Update – February 10, 2012 Contract # MED-600/Bulletin #75

## **Weekly Construction Bulletin**

MONDAY, FEBRUARY 13 - SUNDAY, FEBRUARY 19, 2012

The following is the anticipated construction work schedule for the upcoming week as of Friday, February 10, 2012.

## MONDAY, FEBRUARY 13 - FRIDAY, FEBRUARY 17

DAY: Work Shift Is From 7:00 am to 3:30 pm

NIGHT: Work Shift Is From 10:00 pm to 5:00 am (2nd Ave.) No work will occur Friday night.

**Operation #1** 48" Trunk Water Main Work – Excavation, Sheeting and Installation

Location: Northwest Corner of 1st Ave. and E. 59th St.

Operation #2 36" Trunk Water Main Work - Chamber Work - Backfilling and Paving

Location: Southwest Corner of 2<sup>nd</sup> Ave. and E. 59<sup>th</sup> St.

Operation #3 36" Trunk Water Main Work - Chamber Work - Paving

Location: 3<sup>rd</sup> Ave.

From: E. 59<sup>th</sup> St. to E. 60<sup>th</sup> St.

**Operation #4** 36" Trunk Water Main Work – Excavation and Sheeting

Location: 3<sup>rd</sup> Ave.

From: E. 58<sup>th</sup> St. to E. 59<sup>th</sup> St.

Operation #5 48" Trunk Water Main Work – Backfilling and Paving (NIGHT WORK ONLY)

Location: 2nd Ave.

From: E. 58th St. to E. 60th St.

## SATURDAY, FEBRUARY 18 - SUNDAY, FEBRUARY 19

DAY: Work Shift Is From 7:00 am to 3:30 pm

NIGHT: No work will occur Saturday OR Sunday night.

Operation #1 48" Trunk Water Main Work – Excavation, Sheeting and Installation

Location: Northwest Corner of 1st Ave. and E. 59th St.

Operation #2 Con Edison Electric Layout Work

Location: E. 59<sup>th</sup> St.

From: 2<sup>nd</sup> Ave. to 3<sup>rd</sup> Ave.

Operation #3 36" Trunk Water Main Work – Excavation, Sheeting and Installation

Location: E. 59<sup>th</sup> St. at 3<sup>rd</sup> Ave.

Operation #4 36" Trunk Water Main Work – Excavation and Sheeting

Location: 3rd Ave.

From: E. 58th St. to E. 59th St.