



RECONSTRUCTION NEWSLETTER

OFFICE OF COMMUNITY OUTREACH AND NOTIFICATION

Borough: Manhattan

March/April 2012

RECONSTRUCTION OF TRUNK WATER MAINS ALONG EAST 59TH STREET

Project ID#: MED600

THE DDC CONTINUES WORK ON THE EAST 59[™] STREET TRUNK WATER MAIN PROJECT

The New York City Department of Design and Construction (NYCDDC) is managing a capital construction project to reconstruct existing water mains and utility infrastructure in the vicinity of the Queensboro Bridge. A significant element of the project is the construction of new trunk water mains that will connect to a shaft distribution chamber of City Water Tunnel No. 3. Curbs and sidewalks will be replaced where necessary. The anticipated project completion date is Summer 2013.

PROJECT STATUS

DDC's installation of the 48" trunk water main continues north on 1st Ave. between E. 59th St. and E. 60th St. The installation of the 36" trunk water main on E. 59th St. between 2nd Ave. and 3rd Ave. has begun and will continue, and the installation of the 36" trunk water main will begin soon on 3rd Ave. between E. 58th St. and E. 59th St. Installation of the 48" trunk water main on 2nd Ave. is complete. All Con Edison capital work is complete.

TRUNK WATER MAIN WORK COMPLETED AS OF FEBRUARY 2012

Installation of 900 Linear Feet of 48" Trunk Water Main

- E. 59th St. between 1st Ave. & 2nd Ave.
- 2^{nd} Ave. between E. 58th St. & E. 60th St.
- Installation of 210 Linear Feet of 36" Trunk Water Main
 - E. 59th St. between 2nd Ave. & 3rd Ave.
 - 3rd Ave. between E. 59th St. & E. 60th St.
- Installation of 48" Venturi Meter & Meter Chamber - E. 59th St. between 1st Ave. & 2nd Ave.
- Installation of 24" Butterfly Valve & Valve Chamber - E. 59th St. between 1st Ave. & 2nd Ave.
- Installation of 48" Double Butterfly Valves & Valve Chamber - E. 59th St. between 1st Ave. & 2nd Ave.
- Installation of 36" Double Butterfly Valves & Valve Chamber - Southwest corner of 2nd Ave. & E. 59th St.

WORK SCHEDULED: MARCH/APRIL 2012

DDC's installation of the 48" trunk water main will continue north on 1st Ave. between E. 59th St. and E. 60th St. Installation of the 36" trunk water main has begun and will continue on E. 59th St. between 2nd Ave. and 3rd Ave on weekends. The installation of the 36" trunk water main will begin soon on 3rd Ave. between E. 58th St. and E. 59th St. on weekends. Con Edison electrical service transfer work will continue on E. 59th St. between 2nd Ave. and 3rd Ave. and on 3rd Ave. between E. 58th St. and E. 59th St.



Installation of the 48-inch trunk water main on E. 59th St. between 1st Avenue and 2nd Avenue

COMMUNITY CONSTRUCTION LIAISON

The DDC has assigned a Community Construction Liaison (CCL), Sarah Wilmoth, to this project. Please contact Ms. Wilmoth for all project related inquiries/concerns or to be added to the e-mail distribution list.

Office Phone: 212.223.6190 Fax: 212.223.6857 E-mail: <u>east59thccl@gmail.com</u> Field Office Address: 344 E. 59th Street, 4th floor New York, NY 10022



Project updates are also available through the NYCDDC website at <u>www.nyc.gov/buildnyc</u>.

NEWSLETTER DISTRIBUTION

Construction Newsletters will be distributed in the area under construction and at key locations including:

- Community Boards 6 & 8
- Grata Restaurant & Wine Bar (1076 First Avenue)

During non-business hours, problems can be reported by dialing 311.

