



RECONSTRUCTION NEWSLETTER

OFFICE OF COMMUNITY OUTREACH AND NOTIFICATION

Borough: Manhattan

May/June 2012

RECONSTRUCTION OF TRUNK WATER MAINS ALONG EAST 59TH STREET

Project ID#: MED600

THE DDC CONTINUES WORK ON THE EAST 59[™] STREET TRUNK WATER MAIN PROJECT

The New York City Department of Design and Construction (NYCDDC) is managing a capital construction project to reconstruct existing water mains and utility infrastructure in the vicinity of the Queensboro Bridge. A significant element of the project is the construction of new trunk water mains that will connect to a shaft distribution chamber of City Water Tunnel No. 3. Curbs and sidewalks will be replaced where necessary. The anticipated project completion date is Summer 2013.

PROJECT STATUS

Installation of the 48" trunk water main continues on 1st Ave. between E. 59th St. and E. 60th St. Installation of the 36" trunk water main on E. 59th St. between 2nd Ave. and 3rd Ave. continues on weekends. All water main work on 2nd Ave. is complete. Con Ed electric service transfer work on E. 59th St. between 2nd Ave. and 3rd Ave. is complete.

TRUNK MAIN WORK COMPLETED AS OF APRIL 2012 Installation of 956.13 Linear Feet of 48" Trunk Water Main

- nstallation of 956.13 Linear Feet of 48" Irunk water Ma
 - E. 59th St. between 1st Ave. & 2nd Ave.
 - 1st Ave. between E. 59th St. & E. 60th St.
- 2nd Ave. between E. 58th St. & E. 60th St.
- Installation of 337.46 Linear Feet of 36" Trunk Water Main
 - E. 59th St. between 2nd Ave. & 3rd Ave.
 - 3rd Ave. between E. 59th St. & E. 60th St.
- Installation of 48" Venturi Meter & Meter Chamber - E. 59th St. between 1st Ave. & 2nd Ave.
- Installation of 48" Double Butterfly Valve & Valve Chamber - E. 59th St. between 1st Ave. & 2nd Ave.
- Installation of 48" Butterfly Valve & Valve Chamber - 1st Ave. between E. 59th St. & E. 60th St.
- Installation of 36" Double Butterfly Valves & Valve Chamber - Southwest corner of 2nd Ave. & E. 59th St.
- Installation of 36" Butterfly Valves & Valve Chamber 1^{st} Ave. between E. 59th St. & E. 60th St.
- Installation of (5) 24" Butterfly Valves & Valve Chambers
 - E. 59th St. between 1st Ave. & 2nd Ave.
 - 1st Ave. between E. 59th St. & E. 60th St.
- Installation of (2) 24" Pressure Regulator Chambers
 - E. 59th St. between 1st Ave. & 2nd Ave.
 - 1st Ave. between E. 59th St. & E. 60th St.

WORK SCHEDULED: MAY/JUNE 2012

Installation of the 48" trunk water main will continue on 1^{st} Ave. between E. 59th St. and E. 60th St. Installation of the 36" trunk water main will continue on E. 59th St. between 2^{nd} Ave. and 3^{rd} Ave. on weekends. Installation of the 36" trunk water main will begin soon on 3^{rd} Ave. between E. 58th St. and E. 59th St.



Workers installing 48" trunk water main and 24" piping for the pressure regulator valve on 1st Ave. between E. 59th St. and E. 60th St.


COMMUNITY CONSTRUCTION LIAISON

The DDC has assigned a Community Construction Liaison (CCL), **Sarah Wilmoth**, to this project. Please contact **Ms**. **Wilmoth** for all project related inquiries/concerns or to be added to the e-mail distribution list.

Office Phone: 212.223.6190

Fax: 212.223.6857 E-mail: <u>east59thccl@gmail.com</u> Field Office Address: 344 E. 59th Street, 4th floor

New York, NY 10022



During non-business hours, please call 311.

NEWSLETTER DISTRIBUTION

Construction Newsletters will be distributed in the area under construction and at key locations including:

- Community Boards 6 & 8
- ◆ Café Joul (1070 1st Avenue)

Project updates are also available through the NYCDDC website at <u>www.nyc.gov/buildnyc</u>.

