



Reconstruction of Trunk Water Mains Along East 59th Street
Project Update – October 28, 2011
Contract # MED-600/Bulletin #60

Weekly Construction Bulletin

MONDAY, OCTOBER 31 – SUNDAY, NOVEMBER 6, 2011

The following is the anticipated construction work schedule for the upcoming week as of Friday, October 28, 2011.

MONDAY, OCTOBER 31 - FRIDAY, NOVEMBER 4

DAY: Work Shift Is From 7:00 am to 3:30 pm

NIGHT: Work Shift Is From 10:00 pm to 5:00 am (2nd Ave.) No work will occur Friday night.

- Operation #1** 48" Trunk Water Main Work – Excavation, Sheeting and Installation
Location: E. 59th St.
From: 1st Ave. to 2nd Ave.
- Operation #2** Con Edison Electrical Service Work
Location: E. 59th St.
From: 1st Ave. to 2nd Ave.
- Operation #3** 36" Trunk Water Main Work – Excavation and Sheeting
Location: 3rd Ave.
From: E. 59th St. to E. 60th St.
- Operation #4** 48" Trunk Water Main Work – Excavation, Sheeting and Installation (NIGHT WORK ONLY)
Location: 2nd Ave.
From: E. 58th St. to E. 60th St.

SATURDAY, NOVEMBER 5

DAY: Work Shift Is From 7:00 am to 3:30 pm. No work will occur Saturday night.

- Operation #1** Con Edison Electric Layout Work
Location: E. 59th St.
From: 2nd Ave. to 3rd Ave.

SUNDAY, NOVEMBER 6

NO DAY WORK – ING NEW YORK CITY MARATHON

NIGHT: Work Shift Is From 10:00 pm to 5:00 am (2nd Ave.)

- Operation #1** 48" Trunk Water Main Work – Excavation, Sheeting and Installation (NIGHT WORK ONLY)
Location: 2nd Ave.
From: E. 58th St. to E. 60th St.

Due to unforeseen conditions, it may become necessary to change some scheduled work locations and operations. For further information, please call Sarah Wilmoth at (212) 223-6190 or email east59thcccl@gmail.com

www.youtube.com/newyorkcityddc