



Reconstruction of Trunk Water Mains Along East 59th Street
Project Update – November 18, 2011
Contract # MED-600/Bulletin #63

Weekly Construction Bulletin

MONDAY, NOVEMBER 21 – SUNDAY, NOVEMBER 27, 2011

The following is the anticipated construction work schedule for the upcoming week as of Friday, November 18, 2011.

MONDAY, NOVEMBER 21 - WEDNESDAY, NOVEMBER 23

DAY: Work Shift Is From 7:00 am to 3:30 pm

NIGHT: Work Shift Is From 10:00 pm to 5:00 am (2nd Ave.)

Operation #1 48" Trunk Water Main Work – Excavation, Sheeting and Installation

Location: E. 59th St.

From: 1st Ave. to 2nd Ave.

Operation #2 36" Trunk Water Main Work – Excavation and Sheeting

Location: 3rd Ave.

From: E. 59th St. to E. 60th St.

Operation #3 48" Trunk Water Main Work – Excavation, Sheeting and Installation (NIGHT WORK ONLY)

Location: 2nd Ave.

From: E. 58th St. to E. 60th St.

THURSDAY, NOVEMBER 24 – SATURDAY, NOVEMBER 26

NO DAY OR NIGHT WORK – THANKSGIVING HOLIDAY

SUNDAY, NOVEMBER 27

NO DAY WORK – THANKSGIVING HOLIDAY

NIGHT: Work Shift Is From 10:00 pm to 5:00 am (2nd Ave.)

Operation #1 48" Trunk Water Main Work – Excavation, Sheeting and Installation (NIGHT WORK ONLY)

Location: 2nd Ave.

From: E. 58th St. to E. 60th St.