



Reconstruction of Trunk Water Mains Along East 59th Street
Project Update – APRIL 15, 2011
Contract # MED-600/Bulletin #32

Weekly Construction Bulletin

MONDAY, APRIL 18, 2011 – SUNDAY, APRIL 24, 2011

The following is the anticipated construction work schedule for the upcoming week as of Friday, April 15, 2011.

MONDAY, APRIL 18 - FRIDAY, APRIL 22

DAY: Work Shift Is From 7:00 am to 3:30 pm

NIGHT: Work Shift Is From 10:00 pm to 5:00 am (2nd Avenue and 3rd Avenue)

(No work will occur Friday night)

Operation #1 Con Edison Electric Layout Work

Location: 1st Ave.

From: E. 58th St. to E. 60th St.

Operation #2 Con Edison Electric Layout Work (NIGHT WORK ONLY)

Location: 2nd Ave.

From: E. 58th St. to E. 60th St.

Operation #3 20" Water Main Work – Excavation; Installation (NIGHT WORK ONLY)

Location: 3rd Ave.

From: E. 59th St. to E. 60th St.

Operation #4 12" Water Main Work – Excavation; Installation

Location: E. 59th St.

From: 1st Ave. to 2nd Ave.

SATURDAY, APRIL 23

DAY: Work Shift Is From 7:00 am to 3:30 pm

NIGHT: Work Shift Is From 10:00 pm to 5:00 am (2nd Avenue and 3rd Avenue)

(No work will occur Saturday night)

Operation #1 Con Edison Electric Layout Work

Location: 1st Ave.

From: E. 58th St. to E. 60th St.

Operation #2 Con Edison Electric Layout Work

Location: 3rd Ave.

From: E. 58th St. to E. 59th St.

Operation #3 Con Edison Electric Layout Work

Location: E. 59th St.

From: 2nd Ave. to 3rd Ave.

SUNDAY, APRIL 24

NO DAY OR NIGHT WORK – EASTER HOLIDAY

Due to unforeseen conditions, it may become necessary to change some scheduled work locations and operations. For further information, please call Sarah Wilmoth at (212) 223-6190 or email east59thcccl@gmail.com.

<http://www.youtube.com/newyorkcityddc>