



Reconstruction of Trunk Water Mains Along East 59<sup>th</sup> Street  
Project Update – October 29, 2010  
Contract # MED-600/Bulletin #9

## Weekly Construction Bulletin

MONDAY, NOVEMBER 1 – SUNDAY, NOVEMBER 7, 2010

The following is the anticipated construction work schedule for the upcoming week as of Friday, October 29, 2010.

### MONDAY, NOVEMBER 1 - FRIDAY, NOVEMBER 5

DAY: Work Shift Is From 7:00 am to 3:30 pm

- Operation #1** Con Edison Gas Main Layout Work  
- 20" Gas Main Installation; Backfill Trenches to Prepare Roadway for ING New York City Marathon
- Location: 1<sup>st</sup> Avenue  
From: E. 59<sup>th</sup> St to E. 60<sup>th</sup> St.
- Operation #2** Con Edison Steam Pipe Work  
- Backfill Trenches to Prepare Roadway for ING New York City Marathon
- Location: Intersection of 1<sup>st</sup> Ave. and E. 59<sup>th</sup> St.

### SATURDAY, NOVEMBER 6 - SUNDAY, NOVEMBER 7

NO WORK – ING New York City Marathon

Due to unforeseen conditions, it may become necessary to change some scheduled work locations and operations. For further information, please call Sarah Wilmoth at (212) 223-6190 or email [east59thccl@gmail.com](mailto:east59thccl@gmail.com).

<http://www.youtube.com/newyorkcityddc>