

197-A Queensboro Bridge Area Committee
September 2015 Update re: Andrew Haswell Green Park

Update on Andrew Haswell Green Park/Pavilion (Phase IIA–Upper Level)

- Parks Department is meeting with the contractor on a regular basis.
- The work should take approximately 18 months, meaning completion around December 2016 or January 2017.
- Contractor has a trailer on site at Waterfront Level. Storage of some materials and stockpile items for the Pavilion will occur at the Waterfront Level.
- Contractor is fencing off the Pavilion work area now.
- Contractor will submit a Timeline for the project by approximately end of September/October.
- Structural work needs to be done on the roof and the columns below supporting it.
- HAKS is the on-site Consultant Resident Engineers for Parks.
- State will still need access below for Port-o-Sans, etc., but they will work that out with contractor.

Update on Andrew Haswell Green Park/Waterfront (Phase IIB–Waterfront Level)

- EDC has released an RFP to retain a design consultant for Andrew Haswell Green Park Phase IIB. The proposals are being reviewed and a consultant is expected to be selected by the end of 2015.
- Once a design consultant is retained, the extents of environmental review and any on-site investigations will be determined.
- EDC anticipates engineering design will take approximately 2 years. The construction, which will follow engineering design, is anticipated to take approximately 2 years.
- We hope to have an additional update in October.

A Scott Falk
Chair, 197-A Queensboro Bridge Area Committee