

# **HSS Kellen Tower and Esplanade Improvement**

# Community Board 8


Parks and Waterfront Committee

June 12, 2025

# HSS

#### Agenda

- Project Site Context
- Recent and Upcoming Milestones
- Community Communication Resources
- Esplanade Improvement Updates




East Side of Kellen Tower View from Roosevelt Island North Side of Kellen Tower View from East 72nd Street Overlook

# HSS

#### **Project Site Context**

- Key expansion of HSS Main Campus with new 12-floor, 94,000 SF building
- Allows for modernization of the HSS Main Campus including an increased number of private rooms and decompression existing Main Hospital Building
- Enables use of Main Hospital space for our more complex perioperative and inpatient care needs



Planned Campus Map Diagram Source: Herter Design



East River Esplanade (Renovated 2018)



Current Kellen Tower Construction Site

### Recent Progress | Updates as of 6/11

#### **Recent Construction Progress**

- Façade work is completed on the west except for the hoist run and nearly completed on the East-Side sloping column cladding
- Wall framing is up on every floor with most walls closed up and ceilings underway on the 7<sup>th</sup> through 11<sup>th</sup> floors
- Elevator work is finishing up with temporary construction use to be issued in upcoming months
- Air circulation will begin testing shortly for temperature and humidity control in the summer months



HSS

#### Upcoming Milestones | Updates as of 6/11

#### **Upcoming Construction Milestones**

- Installation of the Skybridge connecting Kellen Level 3 to the Main Hospital 3 East scheduled for this coming weekend overnight on Saturday into Sunday morning; this work includes a closure of the FDR southbound lanes
- Scaffolding on the East-Side to be fully removed by end of June and restoration of the pedestrian ramp will commence in July for use in August to start the restoration of the Esplanade
- Kellen Tower expected to be 'water-tight' by September




HSS

Kellen Tower Skybridge Architectural Rendering

### **Community Communications**



- Community Board 8 Informational Presentations concerning both the HSS Kellen Tower and the Beautification of the East River Esplanade
- The Communications Team has created a Main Campus Transformation webpage with updates and Q&A at <u>https://www.hss.edu/hss-kellen-tower.asp</u>
- Allows those interested to sign up for a Monthly Update via email
- Publishing a weekly 2 week look-ahead
- HSS providing nearby residential properties with the same published weekly 2 week look-ahead






### **Continued Investment in the East River Esplanade**



- HSS will be constructing improvements on the East River Esplanade from 72<sup>nd</sup> Street to 78<sup>th</sup> Street and restoring the previously improved section between 70<sup>th</sup> and 72<sup>nd</sup>
- Quennell Rothschild & Partners has been engaged as the landscape architect for the project on behalf of HSS and NYC Parks, under NYC Parks guidelines
- At the community's request, the plans include an outdoor fitness area at 75<sup>th</sup> Street, just north of the Con Edison building

#### Previous Improvement Work from 70<sup>th</sup> to 72<sup>nd</sup> Streets (2018)





Note: Not to scale

06.12.2025

## **Design Overview**





06.12.2025



### Esplanade | Scope Overview

