




**NYC Parks**

# **East River Esplanade**


Work in Progress & Planned Capital Work

# Seawall Typology

## Gravity Retaining Wall Structures




Representative cross section  
(details vary according to location)




# Seawall Typology

## Timber-Supported Platform Structures



Representative cross section  
(details vary according to location)



East River Esplanade: Work in Progress & Planned Capital Work

# Recent Work

Land-based restoration of depressions, sinkholes and other localized, surface hazards

## NYCDPR RESTORATIONS SINCE SPRING 2012

<u>Cross Street</u>	<u>Approx. Cost (K)</u>	<u>Completion</u>
124	\$4,000 (new platform)	Winter 2012/13
115	\$50	Summer 2012
115	\$50	Summer 2012
115	\$50	Summer 2012
115	\$50	Summer 2012
110	\$75	Winter 2012/13
101	\$25	Summer 2012
101	\$25	Summer 2012
101	\$100	Fall 2012
101	\$25	Summer 2012
101	\$25	Summer 2012
95	\$50	Winter 2012/13
94	\$100	Fall 2012
90	\$75	Fall 2012
90	\$75	Fall 2012
88	\$200	Winter 2012/13
79	\$50	Winter 2012/13
66	\$75	Spring 2013
\$5,100		





# Recent Work

## Photos Before 2012/13 Restorations



E 110<sup>th</sup> St



E 101<sup>st</sup> St



E 115<sup>th</sup> St



E 91<sup>st</sup> St

# Recent Work


## Photos After 2012/13 Restorations





# 2012/13 Study

- OMB pre-scoping program
  - DPR supervised project
  - Performed by OMB-procured consultant ARCADIS and its team
- Underwater survey and inspection of accessible, City-owned shoreline structures along the East River from 41<sup>st</sup> to 124<sup>th</sup> Sts & 36<sup>th</sup> to 38<sup>th</sup> Sts (Glick Park).
  - Assess current conditions
  - Identify critical areas
  - Recommend appropriate repairs
- Entire area of study classified into various individual locations
  - Different specific types of seawall structures
  - Over 45 homogeneous sub-segments



# 2012/13 Study

## Findings

### Gravity retaining wall structures

- Over 10,000 linear feet inspected
- Characteristic grout loss along granite fascia block joints
- Loose/displaced/missing fascia blocks in various locations
- Exposed concrete seawall surfaces exhibit cracking, spalling and/or erosion



### Timber-supported platform structures

- Over 11,000 linear feet inspected
- Overall moderate marine borer activity observed
- Minor to severe timber deterioration along the East River





# 2012/13 Study

## Findings: Gravity Retaining Wall Structures



# 2012/13 Study

## Findings: Timber-Support Platform Structures (Above Water Photos)



**Rotted Line Caps**



**Missing Elements**

Glick Park (OMB 20)



**Rotted Pile Caps**

E 100<sup>th</sup> St (OMB 7)




**Rotted Decking**



# 2012/13 Study

## Findings: Timber-Support Platform Structures (Below Water Photos)






# 2012/13 Study

## Findings: Marine Borer Attack

- Mollusc or crustacean that destroys wood by boring into and eating it.
- Clearer water provides conditions favorable for sea life (incl. marine borers)
- Gradual loss of timber creosote treatment leads to increase in marine borer attack.
- Primary cause of increasingly rapid rate of timber deterioration along the East River.



# 2012/13 Study

## Findings: Marine Borer Attack



E 100<sup>th</sup> St (OMB 7)

# 2012/13 Study

## Recommendations for Rehabilitation

Based on the observed condition and level of deterioration of a location inspected, the recommended repair for **that** specific location is one of the following:

1. Repair of individual elements of structures (ER)  
(e.g., repair of individual piles)
2. Partial reconstruction of platform structures (PR)  
(i.e., partial demolition of existing platform structure and construction of new portions)
3. Complete reconstruction (CR)  
(i.e., complete demolition of existing structure and rebuilding a new platform replacement)





# 2012/13 Study

Minor to advanced deterioration observed along **all** shoreline structures.

Estimated cost of recommended rehabilitative work is \$115 million.

- This is the minimum work for structural stability
- Appropriate elemental repairs / partial reconstructions are recommended for most locations
- Complete reconstruction is sparingly recommended


Notes:

1. Only structures inspected under this study were considered.
2. Estimated construction costs are in present day value and based on conditions observed during this study.
3. Estimated construction costs do not include economic considerations (e.g., closure/rerouting of Esplanade and FDR Drive) or potential NYSDEC mitigation.



# Work In Progress

- DPR
  - 124<sup>th</sup> – landscaping of rebuilt platform
- DPR/EDC
  - 38<sup>th</sup> - 41<sup>st</sup> – Waterside Pier
  - 60<sup>th</sup> - 63<sup>nd</sup> – AHG / Heliport
- NYCDOT - Marine Borer Repairs
  - 15<sup>th</sup> - 18<sup>th</sup> (not shown)
  - 38<sup>th</sup> - 42<sup>nd</sup>
  - 42<sup>nd</sup> - 54<sup>th</sup>
  - 59<sup>th</sup>
  - 90<sup>th</sup>
  - 94<sup>th</sup> - 96<sup>th</sup>
- Con Ed
  - 74<sup>th</sup> Gen. Sta. – creation of open space
- Rockefeller University
  - 64<sup>th</sup> - 68<sup>th</sup> – seawall repairs



# Work In Progress

DPR – E 124<sup>th</sup> Street

Transformative landscaping of newly rebuilt platform for public recreation





# Work In Progress

## NYCDOT – Various Locations

- NYC Department of Transportation (NYCDOT) is performing underwater repairs at select locations along the East River
  - 15<sup>th</sup> - 18<sup>th</sup>
  - 38<sup>th</sup> - 42<sup>nd</sup>
  - 42<sup>nd</sup> - 54<sup>th</sup>
  - 59<sup>th</sup>
  - 90<sup>th</sup>
  - 94<sup>th</sup> - 96<sup>th</sup>
- Repair of individual timber piles
  - Marine borer protection (wraps or epoxy)
  - Structural rehabilitation (concrete)



# Planned Capital Work


- Esplanade rehabilitation to be phased
- Proposed locations prioritized by severity of structural conditions
- Locations to be monitored and can be re-prioritized due to changing conditions



# Planned Capital Work

## Elemental Repairs

Repair and/or replace individual elements of a structure (e.g., encapsulation of timber piles)




Representative cross section  
(details vary according to location)



# Planned Capital Work

## Partial Reconstruction

Partially demolish platform; install fill under remaining platform; extend or replace timber piles with concrete piles




Representative cross section  
(details vary according to location)

# Planned Capital Work

## Complete Reconstruction

Demolition of existing platform; replace with new high level platform



Representative cross section  
(details vary according to location)

# Planned Capital Work

## Immediate Rehabilitation (2015-16)

Budget: \$12 million

Location	Structure	Proposed Work	Budgeted Cost (millions)
36th	TSP	PR	\$0.5
63rd - 64th	TSP	PR	\$4.5
79th - 81st	GRW	ER	\$0.4
88th - 90th	GRW	ER	\$1.5
114th	TSP	CR	\$2.8
90th - 91st	TSP	PR	\$2.3

Key:

GRW = Gravity Retaining Wall

TSP = Timber Supported Platform

ER = Elemental Repair

PR = Partial Reconstruction

CR = Complete Reconstruction

Notes:

1. Estimates based on 2012/13 Study.
2. Prioritized locations based on conditions observed during study and are subject to change.



East River Esplanade: Work in Progress & Planned Capital Work





# Planned Capital Work

## Immediate Rehabilitation

E 36<sup>th</sup> Street



East River Esplanade: Work in Progress & Planned Capital Work

# Planned Capital Work

## Immediate Rehabilitation

E 63<sup>rd</sup> - 64<sup>th</sup> Streets



East River Esplanade: Work in Progress & Planned Capital Work

# Planned Capital Work

## Immediate Rehabilitation

E 79<sup>th</sup> - 81<sup>st</sup> Streets



East River Esplanade: Work in Progress & Planned Capital Work



# Planned Capital Work

## Immediate Rehabilitation

E 88<sup>th</sup> - 90<sup>th</sup> Streets



# Planned Capital Work

## Immediate Rehabilitation

E 114<sup>th</sup> Street



# Planned Capital Work

## Next Round of Phased Work (2016-18)

Budget: \$23 million

Location	Structure	Proposed Work	Budgeted Cost (millions)
36th - 38th	TSP	PR	\$6.0
58th	GRW	ER	\$0.1
68th - 73rd	GRW	ER	\$2.6
76th - 79th	GRW	ER	\$1.3
81st	GRW	ER	\$0.1
90th - 91st	TSP	PR	\$1.3
91st - 93rd	TSP	PR/ER	\$10.4
94th	GRW	ER	\$0.7
95th	GRW	ER	\$0.1
96th	GRW	ER	\$0.1
116th	GRW	ER	\$0.3

Key:

GRW = Gravity Retaining Wall  
TSP = Timber Supported Platform  
ER = Elemental Repair  
PR = Partial Reconstruction  
CR = Complete Reconstruction

Notes:

1. Estimates based on 2012/13 Study.
2. Prioritized locations based on conditions observed during study and are subject to change.



East River Esplanade: Work in Progress & Planned Capital Work





# Moving Forward

- Restore future depressions/sinkholes that develop
- Implement rehabilitative work over 10 years to arrest deterioration and to restore affected structures
- Complex process for recommended repairs/reconstruction
  - Funding
  - Multi-agency coordination
  - Engineering & landscape design
  - Permitting (mitigation) & approvals
  - Construction
- Work becomes more costly over time due to continuing structural deterioration and increasing marine borer activity.



E 124<sup>th</sup> St